



**OFFICE OF THE CITY MANAGER**



**TO: Honorable Mayor and Members of the City Council**

**FROM: Patrick Urich, City Manager** *Patrick Urich*

**DATE: September 27, 2013**

**SUBJECT: Issues Update**

The following is a report related to the City for the weekly Issues Update. If there are additional items you believe should be included, please let me know.

**August 2013 Marriott Pere Marquette Report**


Attached is the August 2013 summary of the Marriott Pere Marquette project.

# Marriott Hotel Projects

## August 2013 Progress Report



Report Dated: September 12, 2013



# Marriott Hotel Projects Progress Report

This is the monthly report prepared by Dewberry Architects Inc. for the month of August 2013. It covers construction activities for the four components of the project; parking deck, pedestrian bridge, Pere Marquette Hotel, and the Marriott Courtyard Hotel. The ePrismSoft Compliance System Executive Summary Report, dated September 11, 2013, for EEO monitoring is attached.

## Parking Deck

### Progress Summary:

The parking deck is complete.

## Pedestrian Bridge

### Progress Summary:

The concrete sidewalk in front of arcade opening has been installed. The interior stairs are fabricated with installation to start in early September.

### Forthcoming Items:

The prefabricated bridge is anticipated to be delivered the week of September 16<sup>th</sup> and erected the following weekend, weather permitting. The elevator is ready to be brought to site, likely in early October. Bridge erection and finishing will require the shutdown of the street for a period of time.

### Photos:

None at this time.

## Pere Marquette Hotel

### Progress Summary:

The Pere Marquette is open and operating.

## Courtyard

### Progress Summary:

The precast panel installation was completed. Final patching and grouting of the precast panels was completed. The crane was disassembled the week of August 12. Stair handrail installation continued. The exterior metal stud framing is being installed. The exterior sheathing installation started. Floor cut outs for plumbing pipes are being made. Temporary power and lights are being installed. The elevator gear was set in the penthouse. Foundation work for the connecting portion of the building is underway. The floor topping installation has started with the installation of two floors per week being anticipated. The dryvit exterior finish started on the east face. Roofing installation has started. MEP rough-ins are also getting started.

### Forthcoming Items:

The masonry work is anticipated to start in early September. The interior wall framing is planned to start in early September. Window installation is anticipated to start mid-September. Structural steel for connecting portion of building has been fabricated and is ready to deliver to the site. Marriott's rough-in review is scheduled for September 19.

Photos:



Precast panel progress August 1



Precast panel progress August 8



Precast panel progress August 15



Elevator gear installation



Roofing installation



Foundation work for connecting portion of building



Plumbing cores cut in floor



Dryvit installation



Topping slab installation 3<sup>rd</sup> floor

## Schedule

The Marriott Pere Marquette was accepted by Marriott and was opened for business June 28, 2013. Current targeted milestones are listed below.

### Milestones:

Parking Deck	Open
Pere Marquette	Open
Courtyard by Marriott Substantial Completion	Substantial Completion scheduled for May 1, 2014

## Financial

The project construction costs remain within budget. The construction contract with Core Construction Services, Inc. covers the construction of the parking deck, pedestrian bridge, the Pere Marquette, and the Courtyard by Marriott. There were no additional change orders this month. The retainage has been reduced to reflect the substantial completion of the Marriott Pere Marquette and parking deck. While the project overall is 78% complete, the site demolition, parking deck, and Pere Marquette are complete. The pedestrian bridge is 45% complete and the Courtyard is approximately 29% complete.

### Construction Cost Status

*(Includes pay application No. 18 for the month of August 2013)*

Original Contract Sum	\$44,000,000.00
Net Change Orders	\$3,381,633.00
Contract Sum to Date	\$47,381,633.00
Total Complete to Date	\$37,121,900.77
Percent Complete	78%
Retainage	\$652,051.36
Total Paid to Date	\$36,469,849.41
Balance to Finish	\$10,911,783.59

## EEO

### Project Goals:

Enterprise Level:	10% MBE and 5% WBE
Labor Utilization:	18% Minority and 3% Female

### Progress Summary:

Contracted values have not changed from last month. Verified MBE firms under contract remains at 9.64% of the total construction cost. Due to the multiple phase nature of the project, only approximately \$44 million of the \$47 million value has been committed (contracted). Comparing the current MBE contracts to the total committed, the MBE portion represents 10.45%. One of the non-verified MBE firms has been verified. The other 4 non-verified MBE firms are under contract and are having their status confirmed. Efforts are continuing to contract additional MBE firms for portions of the uncommitted (non-contracted) work.

For the WBE portion; J. Hulick Electric, Inc. and Connies Commercial Cleaning are identified. The WBE contracted value remains at 6.99%. Connie's Commercial Cleaning is both a MBE and WBE and is reflected in both Contracted Values. Since the value cannot be counted twice in the subtotal, \$179,926.14 has been subtracted to arrive at the \$43,710,795.47 subtotal.

The Human Capital Development report now also includes confirmed payments to MBE and WBE firms, as well as, a breakdown of payments by demographic group. For the MBE and WBE firms, this is indicated as the "Actual Value" and is reflected in the chart below. As anticipated, these figures continue to increase as contractors are paid.

**Enterprise Level Summary (Project Goals: 10% MBE and 5% WBE)**

*Current results based on Human Capital Development, LLC Executive Contract Summary Report dated 9/11/ 2013.*

	Contracted Values	Percentage of Total Contract	Percentage of Committed Work	Actual Value (Confirmed Payments)
MBE	\$4,567,084.14	9.64%	10.45%	\$4,009,675.68
WBE*	\$3,310,659.14	6.99%	7.57%	\$1,672,777.86
NON-VERIFIED Minority	\$52,686.25	0.11%	0.12%	\$13,802.25
NON-MINORITY	\$35,960,292.08	75.90%	82.27%	\$29,310,620.35
COMMITTED WORK (Subtotal)	\$43,710,795.47	92.25%	100.41%	\$32,822,521.00
UNCOMMITTED WORK**	\$3,670,837.53	7.75%		
<b>TOTALS</b>	<b>\$47,381,633.00</b>	<b>100.00%</b>		

\* See discussion above concerning WBE.

\*\*The Uncommitted Work is work for which there are no contracts yet.

Minority labor utilization increased yet remains under goal at 17.12%, and the Female utilization also increased slightly, remaining above goal at 4.02%. The minority labor utilization has been slightly below goal for several months. The contractor is aware of this and is continuing to make efforts to increase the utilization.

**Labor Utilization Summary (Project Goals: 18% Minority and 3% Female)**

*Current results based on Human Capital Development, LLC Executive Contract Summary Report dated 9/11/ 2013.*

	Current Labor Hours	Percentage of Total
Minority	42,156.55	17.12%
Female	9,905.00	4.02%
Non-Minority/Female	196,525.50	79.82%
<b>Total</b>	<b>246,213.05</b>	

Please note when reviewing the Human Capital Development report in the Labor Utilization chart that the total for line items Minority, Female, and Non-Minority/Female shows as 246,213.05 hours, however, the hours listed for these lines adds up to 248,587.05 hours. There are 2,374.0 female minority hours that are reported under both the Female and Minority items. Since these hours cannot be counted twice for the total, 2,374.0 hours has been subtracted out to arrive at the 246,213.05 hour total.

Also, when reviewing the Human Capital Development report you will note a difference between the total number of employees of each Demographic Employment Breakdown and the employee count shown in the Demographic Summary Chart. This difference is due the fact that some employees perform more than one trade tasks listed in the Demographic Employment Breakdown. As an example, the Black Demographic Employment Breakdown shows 72 males for a total of 19,837.05 hours. When you look at the Demographic Summary chart under Black Male, you see a count of 64 for 19,837.05 hours. Each Demographic Employment Breakdown Chart shows how many employees perform which tasks while the Demographic Summary chart shows the total number of employees within a specific demographic.

In the Human Capital Development report you will find the current List of Subcontractors that list all those subcontractors under contract. Please note that this list indicates each contractor's gross contract amount. Some of the contractors are subcontractors to other contractors on this list. The reporting software nets these values when reporting them in the Enterprise Level Summary chart.

The Human Capital Development report also includes an "Employment Breakdown: Apprenticeship Summary" chart. This chart was added in support of Illinois Project Labor Agreements Act HB 2987.

During Dewberry's periodic site visits, we have casually observed EEO participation and have found them to be consistent with the figures presented.

# **ePrismSoft Compliance System**



## **Executive Contract Summary**

Contract Name: Pere Marquette - Courtyard  
Report Period: April 2012 to August 2013  
Contractor: CORE Construction

**Contract: Pere Marquette - Courtyard**

Enterprise Level

Goal	Contract Planned Value	Actual Value	% of Plan	% of Actual
5.00% US - WBE or US - FBE	\$3,310,659.14	\$1,672,777.86	6.99%	3.53%
10.00% US - MBE or US - DBE	\$4,567,084.14	\$4,009,675.68	9.64%	8.46%
Total Minority Subs	\$7,697,817.14	\$5,516,957.02	16.25%	11.64%
<b>Non- Verified Minority Subs</b>	\$52,686.25	\$13,802.25	0.11%	0.03%
Total Non- Minority Subs	\$35,960,292.08	\$29,310,620.35	75.90%	61.86%
<b>Amount Not Yet Allocated</b>	\$3,670,837.53	\$0.00	7.75%	0.00%
Contract Totals	\$47,381,633.00	\$34,841,379.62	100.00%	73.53%

Non- Verified Minority Subcontractors

Contractor Name	Contract Name	Contract Amount	Contract Payments
Garcia Brothers Trucking	Garcia Brothers Trucking	\$783.75	\$783.75
Kirby Trucking	Kirby Trucking	\$1,402.50	\$1,402.50
Joseph Construction Co. of Central Illinois	Joseph Construction Co. of Central Illinois	\$15,000.00	\$11,616.00
ASC Fireproofing, Inc.	ASC Fireproofing, Inc.	\$35,500.00	\$0.00

Main Contract Change Orders

Change ID	Date	Previous Amount	Change Amount	New Amount
CO #4	12/04/2012	\$44,000,000.00	\$432,148.00	\$44,432,148.00
	01/31/2013	\$44,432,148.00	\$782,000.00	\$45,214,148.00
	06/10/2013	\$45,214,148.00	\$2,167,485.00	\$47,381,633.00
Total Change			\$3,381,633.00	

Labor Utilization

Goal	Labor Hours	Percent of Total
90.00% Resident Workforce in IL state	239,694.55	97.35%
18.00% Minority Workforce	42,156.55	17.12%
3.00% Female Workforce	9,905.00	4.02%
Non Minority/ Female	196,525.50	79.82%
Total Contract Hours	246,213.05	100%

## Contract: Pere Marquette - Courtyard

## List of Subcontractors

Contractor Name	Contract Number	Contractor Status	Contract Amount		Contract Payments	
Human Capital Development, LLC	2012	Minority	\$40,000.00	0.08%	\$22,500.00	0.05%
Scope: Consulting						
Core Construction Services of Illinois Inc.	Internal Work Order	Non-Minority	\$9,134,190.33	19.28%	\$9,406,377.94	19.85%
Scope:						
Valor Technologies, Inc.	11060-2052	Minority	\$980,000.00	2.07%	\$786,980.15	1.66%
Scope: Abatement						
Otto Baum Company, Inc.	11060-4060	Non-Minority	\$1,802,237.00	3.80%	\$2,085,942.81	4.40%
Scope: Masonry Restoration; Cast- in- Place Concrete; Paving; Excavation; Storm Sewer; Masonry						
Central Illinois Rebar Installers, Inc.	12-306-1	Minority	\$75,280.00	0.16%	\$87,338.38	0.18%
Scope:						
The PIPCO Companies, LTD.	11060-15030	Non-Minority	\$7,302,410.00	15.41%	\$7,367,295.00	15.55%
Scope: Plumbing; Fire Protection; HVAC						
Design Air Inc.	002	Minority	\$502,208.00	1.06%	\$357,068.34	0.75%
Scope: Plumbing						
VOGUE PAINTING & DECORATING	11060-9110	Non-Minority	\$1,463,105.00	3.09%	\$1,155,021.76	2.44%
Scope: Painting & Ceiling Patching						
Ridge Painting	13	Minority	\$500,000.00	1.06%	\$668,046.97	1.41%
Scope:						
River City Demolition	11060-2050	Non-Minority	\$358,400.00	0.76%	\$472,368.82	1.00%
Scope: Demolition						
KENNEL Trucking	KENNEL Trucking	Non-Minority	\$5,567.50	0.01%	\$5,567.50	0.01%
Scope: Trucking						
Leo Brown Trucking, Inc.	Leo Brown	Minority	\$4,468.75	0.01%	\$4,468.75	0.01%
Scope: Trucking						
Johnson & Johnson Construction	Johnson & Johnson	Minority	\$3,208.75	0.01%	\$3,208.75	0.01%
Scope: Trucking						
T & M Trucking	T & M Trucking	Non-Minority	\$910.00	0.00%	\$910.00	0.00%
Scope: Trucking						
Garcia Brothers Trucking	Garcia Brothers Trucking	<b>Non-Verified Minority</b>	\$783.75	0.00%	\$783.75	0.00%
Scope: Trucking						
CVC Trucking Inc.	CVC Trucking	Minority	\$760.00	0.00%	\$760.00	0.00%
Scope: Trucking						
RAW Trucking	Raw Trucking	Minority	\$1,232.50	0.00%	\$1,232.50	0.00%
Scope: Trucking						

Kirby Trucking	Kirby Trucking	<b>Non-Verified Minority</b>	\$1,402.50	0.00%	\$1,402.50	0.00%
Scope: Trucking						
J. Hulick Electric, Inc.	11060-16030	Minority	\$4,066,233.00	8.58%	\$2,721,591.35	5.74%
Scope: Electrical & Fire Alarm						
Tillman Electrical Services	1707	Minority	\$900,000.00	1.90%	\$1,214,310.01	2.56%
Scope:						
Coreslab Structures	11060-3160-30000	Non-Minority	\$5,846,000.00	12.34%	\$5,259,856.00	11.10%
Scope: Precast Structural Concrete						
Cushing's Commercial Carpet, Inc.	11060-9100	Non-Minority	\$359,500.00	0.76%	\$341,525.00	0.72%
Scope: Flooring						
Houlihan & Associates	11060-9020	Non-Minority	\$1,277,838.00	2.70%	\$0.00	0.00%
Scope:						
Mid- State Terrazzo & Tile	11060-9030	Non-Minority	\$727,500.00	1.54%	\$688,800.00	1.45%
Scope: Tile						
Peoria Roofing & Restoration Co.	11060-7170	Non-Minority	\$295,000.00	0.62%	\$282,415.50	0.60%
Scope: Roofing & Demo						
Lewis Michael Construction Maintenance, Inc.	11060-1390	Minority	\$150,000.00	0.32%	\$104,624.15	0.22%
Scope:						
KONE Inc.	11060-14010	Non-Minority	\$227,000.00	0.48%	\$200,552.60	0.42%
Scope: Elevators						
Montefusco Heating & Sheet Metal Co.	11060-15060	Non-Minority	\$1,227,705.00	2.59%	\$35,492.00	0.07%
Scope: HVAC						
The H3 Group, LLC	11060-5080	Non-Minority	\$442,800.00	0.93%	\$368,362.95	0.78%
Scope: Furnish & Install Steel						
Area Erectors	12-1067	Non-Minority	\$108,945.00	0.23%	\$4,734.00	0.01%
Scope: Steel Fabrication and Erection						
ThyssenKrupp Elevator Corp.	11060-14011	Non-Minority	\$430,025.00	0.91%	\$270,158.41	0.57%
Scope: Elevators						
Dries Brothers Plumbing, Inc.	11060-15030	Non-Minority	\$1,134,820.00	2.40%	\$176,548.00	0.37%
Scope: Plumbing						
Human Capital Development, LLC	2	Minority	\$30,000.00	0.06%	\$30,000.00	0.06%
Scope: ePrism Licensing						
Thompson Brothers, Inc.	11060-8020	Minority	\$1,200,000.00	2.53%	\$563,641.16	1.19%
Scope: Finish Carpentry Install						
Associated Constructors Company, Inc.	11060-9020	Non-Minority	\$3,784,460.00	7.99%	\$1,815,296.00	3.83%

Scope: Framing, Drywall, EIFS, Gypsum Board, Ceilings						
Contech Engineered Solutions LLC	11060-5645	Non-Minority	\$253,116.00	0.53%	\$75,934.80	0.16%
Scope: Pedestrian Walkway (Material Only)						
Commercial Glass Co., Inc.	11060-8090	Non-Minority	\$336,340.00	0.71%	\$281,570.50	0.59%
Scope: Glass & Glazing						
J.J. Braker and Sons, Inc.	11060-4060-30000	Non-Minority	\$228,100.00	0.48%	\$29,735.00	0.06%
Scope: Masonry						
Kreiling Roofing Company	11060-7130-40000	Non-Minority	\$149,774.00	0.32%	\$33,020.00	0.07%
Scope: Roofing						
CONNIES COMMERCIAL CLEANING CO	11060-1410	Minority	\$144,426.14	0.30%	\$165,496.52	0.35%
Scope: Cleaning						
Joseph Construction Co. of Central Illinois	11060-6020	Non-Verified Minority	\$15,000.00	0.03%	\$11,616.00	0.02%
Scope: Finish Carpentry Work						
ASC Fireproofing, Inc.	11060-7251-20000	Non-Verified Minority	\$35,500.00	0.07%	\$0.00	0.00%
Scope: Applied fireproofing						
Hanley Steel, Inc.	11060-5012	Non-Minority	\$269,316.00	0.57%	\$88,657.20	0.19%
Scope: Steel Supplier						

Payment Recipient Summary

Demographic Information		Gender Information			Certification Information		
Demographic	Population	Male	Female	Unknown	US - MBE	US - DBE	US - WBE
Unspecified	1 \$1,232.50 (0.00%)	1 \$1,232.50 (0.00%)				1 \$1,232.50 (0.00%)	
Black	10 \$2,657,061.87 (5.61%)	8 \$1,823,518.38 (3.85%)	2 \$833,543.49 (1.76%)		10 \$2,657,061.87 (5.61%)		
Caucasian	1 \$1,507,281.34 (3.18%)		1 \$1,507,281.34 (3.18%)				1 \$1,507,281.34 (3.18%)
Native American	1 \$563,641.16 (1.19%)	1 \$563,641.16 (1.19%)			1 \$563,641.16 (1.19%)		
Asian	0 \$0.00 (0.00%)						
Asian Pacific	0 \$0.00 (0.00%)						
Hispanic	2 \$787,740.15 (1.66%)	2 \$787,740.15 (1.66%)			1 \$786,980.15 (1.66%)	1 \$760.00 (0.00%)	
Latin American	0 \$0.00 (0.00%)						
Subcontinent Asian	0 \$0.00 (0.00%)						
Other	0 \$0.00 (0.00%)						
Non- Minority	26 \$29,324,422.60 (61.89%)			26 \$29,324,422.60 (61.89%)			
TOTALS	41 \$34,841,379.62 (73.53%)	12 \$3,176,132.19 (6.70%)	3 \$2,340,824.83 (4.94%)	26 \$29,324,422.60 (61.89%)	12 \$4,007,683.18 (8.46%)	2 \$1,992.50 (0.00%)	1 \$1,507,281.34 (3.18%)

Employment Breakdown: Unspecified Demographic

Trade	Gender										
	Male		Female		Unspecified			Total			
	Count	Hours	Count	Hours	Count	Hours	Count	Hours			
					5	816	0.33%	5	816	0.33%	
TOTALS					5	816	0.33%	5	816	0.33%	

Employment Breakdown: Black Demographic

Trade	Gender										
	Male			Female			Unspecified		Total		
	Count	Hours		Count	Hours		Count	Hours	Count	Hours	
OPERATOR	3	273	0.11%						3	273	0.11%
CREW CLEANING	8	1166	0.47%	1	267.5	0.11%			9	1433.5	0.58%
SPRINKLERFITTER	4	2744	1.11%						4	2744	1.11%
GLAZIER	2	209	0.08%						2	209	0.08%
APPREITICE				1	321.5	0.13%			1	321.5	0.13%
OWNER	1	19.75	0.01%						1	19.75	0.01%
	2	73.3	0.03%	2	229	0.09%			4	302.3	0.12%
INSIDE	2	80	0.03%						2	80	0.03%
OPERATINF ENGINEER	1	11.5	0.00%						1	11.5	0.00%
CEMENT MASON	2	16	0.01%						2	16	0.01%
ELECTRICIAN	4	3705	1.50%						4	3705	1.50%
OPERATING ENGINEER	1	3.5	0.00%						1	3.5	0.00%
BRICKLAYER	3	585	0.24%						3	585	0.24%
PAINTER	1	1266	0.51%						1	1266	0.51%
LABORER	22	4991.5	2.03%	4	1550.5	0.63%			26	6542	2.66%
IRON WORKER	4	379	0.15%						4	379	0.15%
OWNER - DESIGN AIR INC	3	59	0.02%						3	59	0.02%
STEAMFITTER	1	1133	0.46%						1	1133	0.46%
CARPENTER	6	2803.5	1.14%						6	2803.5	1.14%
WIREMAN	2	319	0.13%						2	319	0.13%
CREW CLANING				1	5.5	0.00%			1	5.5	0.00%
TOTALS	72	19837.05	8.06%	9	2374	0.96%			81	22211.05	9.02%

## Contract: Pere Marquette - Courtyard

## Employment Breakdown: Caucasian Demographic

Trade	Gender											
	Male			Female			Unspecified			Total		
	Count	Hours		Count	Hours		Count	Hours		Count	Hours	
OPERATOR	35	1472.5	0.60%	2	2382.5	0.97%				37	3855	1.57%
POWER EQUIPMENT OPERATOR	1	17	0.01%							1	17	0.01%
PAINTER	37	14582	5.92%	4	1946	0.79%				41	16528	6.71%
TAPER / PAINTERS	1	38	0.02%							1	38	0.02%
GLAZIER	13	1141	0.46%	1	379.5	0.15%	8	276	0.11%	22	1796.5	0.73%
TAPER	1	40	0.02%							1	40	0.02%
JOURNEYMAN	1	1	0.00%							1	1	0.00%
CARPENTER	114	40803.75	16.57%				2	0	0.00%	116	40803.75	16.57%
PAINTER / TAPER	5	2822.5	1.15%							5	2822.5	1.15%
	33	4143	1.68%	1	24	0.01%				34	4167	1.69%
SHEET METAL WORKER	53	13929.55	5.66%	1	2	0.00%				54	13931.55	5.66%
CREW CLEANING	14	799	0.32%	2	616	0.25%				16	1415	0.57%
PLUMBER	40	19207	7.80%	1	514.5	0.21%				41	19721.5	8.01%
SPRINKLERFITTER	21	2697.5	1.10%							21	2697.5	1.10%
ROOFER	7	61	0.02%							7	61	0.02%
FINISHER	3	42	0.02%							3	42	0.02%
CEMENT MASON	33	2576	1.05%							33	2576	1.05%
BRICKLAYER	76	11430	4.64%				1	46	0.02%	77	11476	4.66%
IRON WORKER	13	334.5	0.14%							13	334.5	0.14%
STEAMFITTER	46	14241	5.78%							46	14241	5.78%
LABORERS	1	78	0.03%							1	78	0.03%
LABORER	128	24333	9.88%	6	1594.5	0.65%				134	25927.5	10.53%
TAPER	7	2873	1.17%							7	2873	1.17%
OPERATING ENGINEERS	1	32	0.01%							1	32	0.01%
TILE SETTER	11	1633.5	0.66%							11	1633.5	0.66%
ELEVATOR MECHANIC	6	61.7	0.03%							6	61.7	0.03%
ELECTRICIAN	63	35106.5	14.26%				2	0	0.00%	65	35106.5	14.26%
APPRENTICE ELECTRICIAN	5	313	0.13%							5	313	0.13%
OPERATING ENGINEER	6	578.5	0.23%	1	72	0.03%				7	650.5	0.26%
TOTALS	775	195387.5	79.36%	19	7531	3.06%	13	322	0.13%	807	203240.5	82.55%

Employment Breakdown: Native American Demographic

Trade	Gender										
	Male			Female			Unspecified		Total		
	Count	Hours		Count	Hours		Count	Hours	Count	Hours	
OPERATOR	1	8	0.00%						1	8	0.00%
CARPENTER	5	742.5	0.30%						5	742.5	0.30%
CARPENTER FOREMAN	1	8	0.00%						1	8	0.00%
MANAGER	1	0	0.00%						1	0	0.00%
TOTALS	8	758.5	0.31%						8	758.5	0.31%

Employment Breakdown: Asian Demographic

Trade	Gender										
	Male			Female			Unspecified		Total		
	Count	Hours		Count	Hours		Count	Hours	Count	Hours	
SHEET METAL WORKER	1	1285.5	0.52%						1	1285.5	0.52%
PLUMBER	1	312	0.13%						1	312	0.13%
LABORER	3	695	0.28%						3	695	0.28%
TOTALS	5	2292.5	0.93%						5	2292.5	0.93%

**Employment Breakdown: Hispanic Demographic**

Trade	Gender									
	Male			Female		Unspecified		Total		
	Count	Hours		Count	Hours	Count	Hours	Count	Hours	
CREW CLEANING	3	420.5	0.17%					3	420.5	0.17%
SPRINKLERFITTER	1	1582.5	0.64%					1	1582.5	0.64%
	2	80	0.03%					2	80	0.03%
TILE FINISHER	1	56	0.02%					1	56	0.02%
BRICKLAYER	1	178	0.07%					1	178	0.07%
PAINTER	6	1593	0.65%					6	1593	0.65%
LABORER	33	9272	3.77%					33	9272	3.77%
IRON WORKER	1	8	0.00%					1	8	0.00%
SHEET METAL WORKER	1	30	0.01%					1	30	0.01%
STEAMFITTER	1	1156.5	0.47%					1	1156.5	0.47%
TILE FITTER	1	332	0.13%					1	332	0.13%
TILE SETTER	4	294	0.12%					4	294	0.12%
CARPENTER	2	1484	0.60%					2	1484	0.60%
PAINTER / TAPER	1	408	0.17%					1	408	0.17%
<b>TOTALS</b>	<b>58</b>	<b>16894.5</b>	<b>6.86%</b>					<b>58</b>	<b>16894.5</b>	<b>6.86%</b>

**Employment Breakdown: Demographic Summary**

Demographic	Gender											
	Male			Female			Unspecified			Total		
	Count	Hours		Count	Hours		Count	Hours		Count	Hours	
Unspecified							5	816	0.33%	5	816	0.33%
Black	64	19837.05	8.06%	8	2374	0.96%				72	22211.05	9.02%
Caucasian	743	195387.5	79.36%	17	7531	3.06%	13	322	0.13%	773	203240.5	82.55%
Native American	6	758.5	0.31%							6	758.5	0.31%
Asian	5	2292.5	0.93%							5	2292.5	0.93%
Asian Pacific												
Hispanic	55	16894.5	6.86%							55	16894.5	6.86%
Latin American												
Subcontinent Asian												
Other												
<b>TOTALS</b>	<b>873</b>	<b>235170.05</b>	<b>95.51%</b>	<b>25</b>	<b>9905</b>	<b>4.02%</b>	<b>18</b>	<b>1138</b>	<b>0.46%</b>	<b>916</b>	<b>246213.05</b>	<b>100.00%</b>

**Employment Breakdown: Apprenticeship Summary**

Demographic	Gender										
	Male			Female			Unspecified		Total		
	Count	Hours		Count	Hours		Count	Hours	Count	Hours	
Unspecified											
Black	15	3392.8	1.38%	4	778.5	0.32%			19	4171.3	1.69%
Caucasian	105	36016.8	14.63%	2	640	0.26%			107	36656.8	14.89%
Native American	2	288	0.12%						2	288	0.12%
Asian	1	312	0.13%						1	312	0.13%
Asian Pacific											
Hispanic	8	2718	1.10%						8	2718	1.10%
Latin American											
Subcontinent Asian											
Other											
<b>TOTALS</b>	<b>131</b>	<b>42727.6</b>	<b>17.35%</b>	<b>6</b>	<b>1418.5</b>	<b>0.58%</b>			<b>137</b>	<b>44146.1</b>	<b>17.93%</b>