

Marriott Hotel Projects

January 2013 Progress Report



Report Dated: February 14, 2013



Marriott Hotel Projects Progress Report

This is the monthly report prepared by Dewberry Architects Inc. for the month of December. It covers construction activities for the four components of the project; parking deck, pedestrian bridge, Pere Marquette Hotel, and the Marriott Courtyard Hotel. The ePrismSoft Compliance System Executive Summary Report, dated February 13, 2013, for EEO monitoring is attached.

Parking Deck

Progress Summary:

Storefront framing and glass is being installed. Permanent power is operational and exit signs are light. Heaters in the stairwell are operational. The elevators are installed. Once the telephone line is installed, the final elevator inspection will be conducted. Sanitary sewer venting is being finalized. The parking attendant booth is installed. The stop arms will not be installed until right before the parking deck is opened.

Forthcoming Items:

The alley paving will be installed as soon as weather conditions permit. Railing will be added to the perimeter walls where the back wash left the wall height too short to act as a guardrail. Way-finding signage has been ordered and should only take a couple of days to install once it is on site. Pole lights are on site and will be installation will begin soon. The remaining paint and parking space markings work will have to wait for proper weather conditions.

Photos:



Walkway steel installed at parking deck



Storefront framing and glass



Parking attendant booth



Parking stripping

Pedestrian Bridge

Progress Summary:

Portion of the sidewalk and bushes have been removed. Comcast has started relocating their lines. Approximately half the adjacent entry point will be blocked during construction.

Forthcoming Items:

Comcast had to order a new box because the existing one was broken during the work. Once Comcast completes their work, foundation excavations will begin (weather permitting).

Photos:



Comcast relocation work

Pere Marquette Hotel

Progress Summary:

The 10th floor is nearing completion with shower doors and plumbing trim are being installed, corridor doors and wall covering being install and FFE being installed. Work on the 9th floor is similar to the 10th floor. Finish work, including painting wallpaper, tile, carpet, doors, and trim continues on the 3rd through 8th floors. Carpet installation is anticipated to start on the 10th floor in early January. Drywall taping and sanding work was underway on the 1st and 2nd floors. Above ceiling MEP work continues on the Ballroom level. The new grand stair and elevators are being installed between the 1st floor and the Ballroom level. MEP work is also continuing on the 1st floor and in the basement.

Wiring is being transferred for the old switch gear to the new electrical switch gear in the basement and should be complete in early February. Demolition work in the basement boiler room is complete. Temporary heat is operational with plans to start the boilers and some other equipment as soon as the items are commissioned.

Roofing work has started with curbs and cooling tower steel on the low roof. The roofing membrane is anticipated to be installed in February, depending on weather conditions.

Forthcoming Items:

Rework of the existing passenger elevators is anticipated to start in February. Water softener installation is anticipated to start soon. Once the water softener is operational, the new heating equipment can be started up.

FF&E items will continue to be shipped and stocked throughout the tower.

Revisions to a couple of the suites on the 12th floor have slowed down work on the 11th and 12th floors. Work is anticipated to back to normal in February.

Photos:



Guestroom finishes on 10th floor



FFE installation starting on the 10th floor



Plumbing fixtures and trim installed on the 10th floor



Floor tile installation 4th floor



Room carpet installation on 6th floor



Corridor wall covering installation on 10th floor



Grand stair landing installation



First Floor Reception Area



Restroom plumbing rough in at Ballroom level



Access holes for above ceiling work at Ballroom level



New elevator installation at ground floor



Showers installed in basement



Boiler room after additional demolition



Work on low roof area

Courtyard

Progress Summary:

Big Al's completed their move out and made the buildings available February 1st. Asbestos abatement and utility disconnect work was started.

Forthcoming Items:

Pre-demolition work inside the buildings will start as soon as the asbestos abatement is complete. Demolition of the building will begin soon thereafter.

Photos:



Equipment on site in preparation for remaining building demolition

Schedule

Work appears to be on schedule. Current targeted milestones are listed below.

Milestones:

Parking Deck	First Quarter of 2013
Pere Marquette Substantial Completion	Early April 2013
Pere Marquette Opening	End of April 2013

Financial

The project construction costs remain within budget. There were no new change orders this month. The construction contract with Core Construction Services, Inc. covers the construction of the parking deck, pedestrian bridge, the Pere Marquette, and the Courtyard by Marriott.

Construction Cost Status

(Includes pay application No. 10 for the month of December 2012)

Original Contract Sum	\$44,000,000.00
Net Change Orders	\$1,214,148.00
Contract Sum to Date	\$45,214,148.00
Total Complete to Date	\$24,448,552.42
Percent Complete	54%
Retainage	\$2,444,855.24
Total Paid to Date	\$22,003,697.18
Balance to Finish	\$23,210,450.82

EEO

Project Goals:

Enterprise Level: 10% MBE and 5% WBE
 Labor Utilization: 18% Minority and 3% Female

Progress Summary:

Verified MBE firms under contract are at 9.71% of the total construction cost. Due to the multiple phase nature of the project, only approximately \$38 million of the \$45 million value has been committed (contracted). Comparing the current MBE contracts to the total committed, the MBE portion still represents 11.51%. In addition there are currently 2 non-verified MBE firms. These are firms that are under contract and are having their status confirmed. Efforts are continuing to contract additional MBE firms for portions of the uncommitted (non-contracted) work.

For the WBE portion; J. Hulick Electric, Inc. and Connies Commercial Cleaning are identified. The WBE contracted value is at 7.05%. Connie's Commercial Cleaning is both a MBE and WBE and is reflected in both Contracted Values. Since the value cannot be counted twice in the subtotal, \$50,000 has been subtracted to arrive at the \$38,522,554.80 subtotal.

The Human Capital Development report now also includes confirmed payments to MBE and WBE firms, as well as, a breakdown of payments by demographic group. For the MBE and WBE firms, this is indicated as the "Actual Value" and is reflected in the chart below. As anticipated, these figures continue to increase as contractors are paid.

Enterprise Level Summary (Project Goals: 10% MBE and 5% WBE)

Current results based on Human Capital Development, LLC Executive Contract Summary Report dated 2/13/ 2013.

	Contracted Values	Percentage of Total Contract	Percentage of Committed Work	Actual Value (Confirmed Payments)
MBE	\$4,434,166.75	9.71%	11.51%	\$2,269,623.12
WBE*	\$3,216,233.00	7.05%	8.35%	\$1,081,353.41
NON-VERIFIED Minority	\$1,543.75	0.003%	0.004%	\$1,543.75
NON-MINORITY	\$30,920,611.30	67.74%	80.27%	\$16,478,997.88
COMMITTED WORK (Subtotal)	\$38,522,554.80	84.39%	100.13%	\$19,831,518.16
UNCOMMITTED WORK**	\$7,123,741.20	15.61%		
TOTALS	\$45,646,296.00	100.00%		

* See discussion above concerning WBE.

**The Uncommitted Work is work for which there are no contracts yet.

Minority labor utilization is near goal at 17.86% and the Female utilization is at 3.95%.

Labor Utilization Summary (Project Goals: 18% Minority and 3% Female)

Current results based on Human Capital Development, LLC Executive Contract Summary Report dated 2/13/2013.

	<u>Current Labor Hours</u>	<u>Percentage of Total</u>
Minority	27,639.25	17.86%
Female	6,105.00	3.95%
Non-Minority/Female	<u>122,360.10</u>	79.08%
Total	154,726.85	

Please note when reviewing the Human Capital Development report in the Labor Utilization chart that the total for line items Minority, Female, and Non-Minority/Female shows as 154,762.85 hours, however, the hours listed for these lines adds up to 156,104.35 hours. There are 1,377.5 female minority hours that are reported under both the Female and Minority items. Since these hours cannot be counted twice for the total, 1,377.5 hours has been subtracted out to arrive at the 154,762.85 hour total. Adding the 1,377.5 hours to the 154,762.85 equals 156,104.35 hours which is the same total arrived at by adding the hours reported for each line item.

Also, when reviewing the Human Capital Development report you will note a difference between the total number of employees of each Demographic Employment Breakdown and the employee count shown in the Demographic Summary Chart. This difference is due the fact that some employees perform more than one trade tasks listed in the Demographic Employment Breakdown. As an example, the Black Demographic Employment Breakdown shows 52 males for a total of 12,140.25 hours. When you look at the Demographic Summary chart under Black Male, you see a count of 46 for 12,140.25 hours. Each Demographic Employment Breakdown Chart shows how many employees perform which tasks while the Demographic Summary chart shows the total number of employees within a specific demographic.

In the Human Capital Development report you will find the current List of Subcontractors that list all those subcontractors under contract. Please note that this list indicates each contractor's gross contract amount. Some of the contractors are subcontractors to other contractors on this list. The reporting software nets these values when reporting them in the Enterprise Level Summary chart.

The Human Capital Development report also includes an "Employment Breakdown: Apprenticeship Summary" chart. This chart was added in support of Illinois Project Labor Agreements Act HB 2987.

During Dewberry's periodic site visits, we have casually observed EEO participation and have found them to be consistent with the figures presented.

ePrismSoft Compliance System



Executive Contract Summary

Contract Name: Pere Marquette - Courtyard
Report Period: April 2012 to January 2013
Contractor: CORE Construction

Contract: Pere Marquette - Courtyard

Enterprise Level

Goal	Contract Planned Value	Actual Value	% of Plan	% of Actual
5.00% US - WBE or US - FBE	\$3,216,233.00	\$1,081,353.41	7.05%	2.37%
10.00% US - MBE or US - DBE	\$4,434,166.75	\$2,269,623.12	9.71%	4.97%
Total Minority Subs	\$7,600,399.75	\$3,350,976.53	16.65%	7.34%
Non- Verified Minority Subs	\$1,543.75	\$1,543.75	0.00%	0.00%
Total Non- Minority Subs	\$30,920,611.30	\$16,478,997.88	67.74%	36.10%
Amount Not Yet Allocated	\$7,123,741.20	\$0.00	15.61%	0.00%
Contract Totals	\$45,646,296.00	\$19,831,518.16	100.00%	43.45%

Non- Verified Minority Subcontractors

Contractor Name	Contract Name	Contract Amount	Contract Payments
Garcia Brothers Trucking	Garcia Brothers Trucking	\$783.75	\$783.75
CVC Trucking	CVC Trucking	\$760.00	\$760.00

Main Contract Change Orders

Change ID	Date	Previous Amount	Change Amount	New Amount
CO #4	12/04/2012	\$44,000,000.00	\$432,148.00	\$44,432,148.00
	01/31/2013	\$44,432,148.00	\$432,148.00	\$44,864,296.00
	01/31/2013	\$44,864,296.00	\$782,000.00	\$45,646,296.00
Total Change			\$1,646,296.00	

Labor Utilization

Goal	Labor Hours	Percent of Total
90.00% Resident Workforce in IL state	150,685.85	97.39%
18.00% Minority Workforce	27,639.25	17.86%
3.00% Female Workforce	6,105.00	3.95%
Non Minority/ Female	122,360.10	79.08%
Total Contract Hours	154,726.85	100%

Contract: Pere Marquette - Courtyard

List of Subcontractors

Contractor Name	Contract Number	Contractor Status	Contract Amount		Contract Payments	
Human Capital Development, LLC	2012	Minority	\$40,000.00	0.09%	\$13,500.00	0.03%
Scope: Consulting						
Core Construction Services of Illinois Inc.	Internal Work Order	Non-Minority	\$4,343,191.80	9.51%	\$4,240,933.57	9.29%
Scope:						
Valor Technologies, Inc.	11060-2052	Minority	\$980,000.00	2.15%	\$735,406.20	1.61%
Scope: Abatement						
Otto Baum Company, Inc.	11060-4060	Non-Minority	\$1,802,237.00	3.95%	\$1,542,550.50	3.38%
Scope: Masonry Restoration; Cast- in- Place Concrete; Paving; Excavation; Storm Sewer; Masonry						
Central Illinois Rebar Installers, Inc.	12-306-1	Minority	\$75,280.00	0.16%	\$61,502.30	0.13%
Scope:						
The PIPCO Companies, LTD.	11060-15030	Non-Minority	\$7,302,410.00	16.00%	\$5,247,242.44	11.50%
Scope: Plumbing; Fire Protection; HVAC						
Design Air Inc.	002	Minority	\$502,208.00	1.10%	\$357,068.34	0.78%
Scope: Plumbing						
VOGUE PAINTING & DECORATING	11060-9110	Non-Minority	\$1,463,105.00	3.21%	\$451,103.65	0.99%
Scope: Painting & Ceiling Patching						
Ridge Painting	13	Minority	\$500,000.00	1.10%	\$105,198.46	0.23%
Scope:						
River City Demolition	11060-2050	Non-Minority	\$358,400.00	0.79%	\$348,101.32	0.76%
Scope: Demolition						
KENNEL Trucking	KENNEL Trucking	Non-Minority	\$1,876.25	0.00%	\$1,876.25	0.00%
Scope: Trucking						
Leo Brown Trucking, Inc.	Leo Brown	Minority	\$3,576.25	0.01%	\$3,576.25	0.01%
Scope: Trucking						
Johnson & Johnson Construction	Johnson & Johnson	Minority	\$3,102.50	0.01%	\$3,102.50	0.01%
Scope: Trucking						
T & M Trucking	T & M Trucking	Non-Minority	\$570.00	0.00%	\$570.00	0.00%
Scope: Trucking						
Garcia Brothers Trucking	Garcia Brothers Trucking	Non-Verified Minority	\$783.75	0.00%	\$783.75	0.00%
Scope: Trucking						
CVC Trucking	CVC Trucking	Non-Verified Minority	\$760.00	0.00%	\$760.00	0.00%
Scope: Trucking						
J. Hulick Electric, Inc.	11060-16030	Minority	\$4,066,233.00	8.91%	\$1,798,417.24	3.94%
Scope: Electrical & Fire Alarm						

Tillman Electrical Services	1707	Minority	\$900,000.00	1.97%	\$717,063.83	1.57%
Scope:						
Coreslab Structures	11060-3160-30000	Non-Minority	\$5,846,000.00	12.81%	\$2,941,807.50	6.44%
Scope: Precast Structural Concrete						
Cushing's Commercial Carpet, Inc.	11060-9100	Non-Minority	\$359,500.00	0.79%	\$0.00	0.00%
Scope: Flooring						
Houlihan & Associates	11060-9020	Non-Minority	\$1,277,838.00	2.80%	\$0.00	0.00%
Scope:						
Mid- State Terrazzo & Tile	11060-9030	Non-Minority	\$727,500.00	1.59%	\$167,535.00	0.37%
Scope: Tile						
Peoria Roofing & Restoration Co.	11060-7170	Non-Minority	\$295,000.00	0.65%	\$161,015.50	0.35%
Scope: Roofing & Demo						
Lewis Michael Construction Maintenance, Inc.	11060-1390	Minority	\$150,000.00	0.33%	\$0.00	0.00%
Scope:						
KONE Inc.	11060-14010	Non-Minority	\$227,000.00	0.50%	\$32,207.40	0.07%
Scope: Elevators						
Montefusco Heating & Sheet Metal Co.	11060-15060	Non-Minority	\$1,227,705.00	2.69%	\$0.00	0.00%
Scope: HVAC						
The H3 Group, LLC	11060-5080	Non-Minority	\$442,800.00	0.97%	\$213,235.20	0.47%
Scope: Furnish & Install Steel						
ThyssenKrupp Elevator Corp.	11060-14011	Non-Minority	\$430,025.00	0.94%	\$176,256.00	0.39%
Scope: Elevators						
Dries Brothers Plumbing, Inc.	11060-15030	Non-Minority	\$1,151,820.00	2.52%	\$66,627.00	0.15%
Scope: Plumbing						
Human Capital Development, LLC	2	Minority	\$30,000.00	0.07%	\$15,000.00	0.03%
Scope: ePrism Licensing						
Thompson Brothers, Inc.	11060-8020	Minority	\$1,200,000.00	2.63%	\$258,205.24	0.57%
Scope: Finish Carpentry Install						
Associated Constructors Company, Inc.	11060-9020	Non-Minority	\$3,784,460.00	8.29%	\$1,108,782.90	2.43%
Scope: Framing, Drywall, EIFS, Gypsum Board, Ceilings						
Contech Engineered Solutions LLC	11060-5645	Non-Minority	\$253,116.00	0.55%	\$75,934.80	0.17%
Scope: Pedestrian Walkway (Material Only)						
Commercial Glass Co., Inc.	11060-8090	Non-Minority	\$336,340.00	0.74%	\$205,267.50	0.45%
Scope: Glass & Glazing						
J.J. Braker and Sons, Inc.	11060-4060-30000	Non-Minority	\$228,100.00	0.50%	\$25,353.00	0.06%

Scope: Masonry						
Kreiling Roofing Company	11060-7130-40000	Non-Minority	\$149,774.00	0.33%	\$7,036.20	0.02%
Scope: Roofing						
CONNIES COMMERCIAL CLEANING CO	11060-1410	Minority	\$50,000.00	0.11%	\$0.00	0.00%
Scope: Cleaning						

Payment Recipient Summary

Demographic Information		Gender Information			Certification Information	
Demographic	Population	Male	Female	Unknown	US - MBE	US - WBE
Unspecified	0 \$0.00 (0.00%)					
Black	8 \$1,276,011.68 (2.80%)	7 \$1,170,813.22 (2.56%)	1 \$105,198.46 (0.23%)		8 \$1,276,011.68 (2.80%)	
Caucasian	1 \$1,081,353.41 (2.37%)		1 \$1,081,353.41 (2.37%)			1 \$1,081,353.41 (2.37%)
Native American	1 \$258,205.24 (0.57%)	1 \$258,205.24 (0.57%)			1 \$258,205.24 (0.57%)	
Asian	0 \$0.00 (0.00%)					
Asian Pacific	0 \$0.00 (0.00%)					
Hispanic	1 \$735,406.20 (1.61%)	1 \$735,406.20 (1.61%)			1 \$735,406.20 (1.61%)	
Latin American	0 \$0.00 (0.00%)					
Subcontinent Asian	0 \$0.00 (0.00%)					
Other	0 \$0.00 (0.00%)					
Non- Minority	21 \$16,480,541.63 (36.10%)			21 \$16,480,541.63 (36.10%)		
TOTALS	32 \$19,831,518.16 (43.45%)	9 \$2,164,424.66 (4.74%)	2 \$1,186,551.87 (2.60%)	21 \$16,480,541.63 (36.10%)	10 \$2,269,623.12 (4.97%)	1 \$1,081,353.41 (2.37%)

Employment Breakdown: Unspecified Demographic

Trade	Gender											
	Male			Female			Unspecified			Total		
	Count	Hours		Count	Hours		Count	Hours		Count	Hours	
							2	40	0.03%	2	40	0.03%
TOTALS							2	40	0.03%	2	40	0.03%

Employment Breakdown: Black Demographic

Trade	Gender										
	Male			Female			Unspecified		Total		
	Count	Hours		Count	Hours		Count	Hours	Count	Hours	
OPERATOR	3	199	0.13%						3	199	0.13%
SPRINKLERFITTER	2	1191	0.77%						2	1191	0.77%
OWNER	1	19.75	0.01%						1	19.75	0.01%
LABORERS				1	24	0.02%			1	24	0.02%
INSIDE	2	80	0.05%						2	80	0.05%
OPERATING ENGINEER	1	11.5	0.01%						1	11.5	0.01%
CEMENT MASON	2	16	0.01%						2	16	0.01%
ELECTRICIAN	3	2154	1.39%						3	2154	1.39%
OPERATING ENGINEER	1	3.5	0.00%						1	3.5	0.00%
BRICKLAYER	3	585	0.38%						3	585	0.38%
PAINTER	1	1031	0.67%						1	1031	0.67%
LABORER	20	3926.5	2.54%	3	1353.5	0.87%			23	5280	3.41%
IRON WORKER	3	215	0.14%						3	215	0.14%
OWNER - DESIGN AIR INC	3	59	0.04%						3	59	0.04%
STEAMFITTER	1	935	0.60%						1	935	0.60%
CARPENTER	4	1395	0.90%						4	1395	0.90%
WIREMAN	2	319	0.21%						2	319	0.21%
TOTALS	52	12140.25	7.85%	4	1377.5	0.89%			56	13517.75	8.74%

Employment Breakdown: Caucasian Demographic

Trade	Gender											
	Male			Female			Unspecified			Total		
	Count	Hours		Count	Hours		Count	Hours		Count	Hours	
OPERATOR	27	1186.5	0.77%	1	1418	0.92%				28	2604.5	1.68%
POWER EQUIPMENT OPERATOR	1	17	0.01%							1	17	0.01%
PAINTER	25	6407	4.14%	4	1169	0.76%				29	7576	4.90%
TAPER / PAINTERS	1	38	0.02%							1	38	0.02%
GLAZIER	4	353	0.23%	1	224	0.14%	3	76	0.05%	8	653	0.42%
TAPER	1	40	0.03%							1	40	0.03%
CARPENTER	81	22217.05	14.36%				2	0	0.00%	83	22217.05	14.36%
PAINTER / TAPER	5	1239.5	0.80%							5	1239.5	0.80%
	15	862	0.56%							15	862	0.56%
SHEET METAL WORKER	49	9986.55	6.45%	1	2	0.00%				50	9988.55	6.46%
PLUMBER	35	14147.5	9.14%	1	514.5	0.33%				36	14662	9.48%
SPRINKLERFITTER	18	1766	1.14%							18	1766	1.14%
FINISHER	3	42	0.03%							3	42	0.03%
CEMENT MASON	20	1424.5	0.92%							20	1424.5	0.92%
BRICKLAYER	68	10320.5	6.67%				1	46	0.03%	69	10366.5	6.70%
PLASTERER	5	86	0.06%							5	86	0.06%
STEAMFITTER	37	9790	6.33%							37	9790	6.33%
CARPENTER	1	40	0.03%							1	40	0.03%
LABORERS	1	78	0.05%							1	78	0.05%
LABORER	109	19848	12.83%	4	1328	0.86%				113	21176	13.69%
TAPER	7	1709	1.10%							7	1709	1.10%
OPERATING ENGINEERS	1	32	0.02%							1	32	0.02%
TILE SETTER	7	975.5	0.63%							7	975.5	0.63%
PAINTERS	1	3	0.00%							1	3	0.00%
ELECTRICIAN	48	18698	12.08%				2	0	0.00%	50	18698	12.08%
APPRENTICE ELECTRICIAN	5	313	0.20%							5	313	0.20%
OPERATING ENGINEER	6	578.5	0.37%	1	72	0.05%				7	650.5	0.42%
TOTALS	581	122198.1	78.98%	13	4727.5	3.06%	8	122	0.08%	602	127047.6	82.11%

Employment Breakdown: Native American Demographic

Trade	Gender										
	Male			Female			Unspecified		Total		
	Count	Hours		Count	Hours		Count	Hours	Count	Hours	
OPERATOR	1	8	0.01%						1	8	0.01%
CARPENTER	2	50	0.03%						2	50	0.03%
CARPENTER FOREMAN	1	8	0.01%						1	8	0.01%
MANAGER	1	0	0.00%						1	0	0.00%
TOTALS	5	66	0.04%						5	66	0.04%

Employment Breakdown: Asian Demographic

Trade	Gender										
	Male			Female			Unspecified		Total		
	Count	Hours		Count	Hours		Count	Hours	Count	Hours	
SHEET METAL WORKER	1	910.5	0.59%						1	910.5	0.59%
PLUMBER	1	312	0.20%						1	312	0.20%
LABORER	3	695	0.45%						3	695	0.45%
TOTALS	5	1917.5	1.24%						5	1917.5	1.24%

Employment Breakdown: Hispanic Demographic

Trade	Gender										
	Male			Female		Unspecified		Total			
	Count	Hours		Count	Hours	Count	Hours	Count	Hours		
SPRINKLERFITTER	1	864	0.56%					1	864	0.56%	
LABORERS	1	24	0.02%					1	24	0.02%	
	1	24	0.02%					1	24	0.02%	
TILE FINISHER	1	56	0.04%					1	56	0.04%	
PAINTER	5	611	0.39%					5	611	0.39%	
LABORER	33	7913.5	5.11%					33	7913.5	5.11%	
IRON WORKER	1	8	0.01%					1	8	0.01%	
SHEET METAL WORKER	1	30	0.02%					1	30	0.02%	
STEAMFITTER	1	959	0.62%					1	959	0.62%	
TILE FITTER	1	274.5	0.18%					1	274.5	0.18%	
TILE SETTER	4	248	0.16%					4	248	0.16%	
CARPENTER	2	718	0.46%					2	718	0.46%	
PAINTER / TAPER	1	408	0.26%					1	408	0.26%	
TOTALS	53	12138	7.84%					53	12138	7.84%	

Employment Breakdown: Demographic Summary

Demographic	Gender											
	Male			Female			Unspecified			Total		
	Count	Hours		Count	Hours		Count	Hours		Count	Hours	
Unspecified							2	40	0.03%	2	40	0.03%
Black	46	12140.25	7.85%	4	1377.5	0.89%				50	13517.75	8.74%
Caucasian	550	122198.1	78.98%	12	4727.5	3.06%	8	122	0.08%	570	127047.6	82.11%
Native American	3	66	0.04%							3	66	0.04%
Asian	5	1917.5	1.24%							5	1917.5	1.24%
Asian Pacific												
Hispanic	51	12138	7.84%							51	12138	7.84%
Latin American												
Subcontinent Asian												
Other												
TOTALS	655	148459.85	95.95%	16	6105	3.95%	10	162	0.10%	681	154726.85	100.00%

Employment Breakdown: Apprenticeship Summary

Demographic	Gender										
	Male			Female		Unspecified		Total			
	Count	Hours		Count	Hours	Count	Hours	Count	Hours		
Unspecified											
Black	5	1187.5	0.77%					5	1187.5	0.77%	
Caucasian	77	22834.55	14.76%					77	22834.55	14.76%	
Native American	1	35	0.02%					1	35	0.02%	
Asian	1	312	0.20%					1	312	0.20%	
Asian Pacific											
Hispanic	6	1489.5	0.96%					6	1489.5	0.96%	
Latin American											
Subcontinent Asian											
Other											
TOTALS	90	25858.55	16.71%					90	25858.55	16.71%	